

Tel. 992-1491

Richard F. Bailey, 584 County St., NB

April 30, 1984

74

#30160 N.E. cor. Carriage Dr. & Pamela Dr.

Please install 1" copper serv. to supply raised ranch.
From Pamela Dr. Meter inside cellar wall. Bill Smith to
install & supply all stock.

Measures of 1" curb stop:

E x E line Carriage Drive	50.0 ft.
S x N line Pamela Drive	6.0 ft.
W x E line house	3.2 ft.

Main is 36 ft. S x N line.

Work done May 9, 1984

Smith & Son supplied & installed all stock:

36 ft. - 1" copper tubing (main to prop. line)

1" Corporation tap

1" Curb stop

1 caldwell stop box, complete

Smith dug, backfilled & will maintain trench.

B-100 Mueller tapp. machine use.....\$ 14.00

2 1" Meter cplgs. @ 4.00 ea.....\$ 8.00

Labor.....\$ 23.56

\$ 45.56

T.O. chg.

15
60.56

7/12/84 Tiller 2-1" cplgs