

Tel.

103
S.t Killian's Church (DeLoid Assoc. Inc.)
822 Mt. Pleasant St.
New Bedford, MA02746

June 7, 1984

#30167 S.E.cor. Earle St. & Ashley Blvd.

Please install 1½" copper serv. to supply rectory. From
Earle St. Meter in utility room. Lay with drain.
Replaces 1" Serv.#8461 to be disctd.

Measures of 1½" Cueb Stop:

E x E line Ashley Blvd.	101.0 ft.
N x S line Earle St.	6.0 ft.
E x W line bldg.	26.5 ft.
N x N line bldg.	21.0 ft.

Main is 18 ft. N x S line.

Work done Aug. 31, 1984

~~2.1 Killian's Church (Defold Assoc. Inc.)~~
~~825 Mt. Pleasant St.~~

Contractor supplied & installed all stock:
34 ft. - 1½" copper tubing (18' out:16' ins.)
1½" Hays Corporation tap
1½" Hays Curb Stop
1 Buffalo Gate Box, complete
6" x 1½" Double strap service saddle

D-4 Drilling Machine use.....	\$	25.00
Labor.....	\$	31.20
Turn on charge.....	\$	<u>15.00</u>
	\$	71.20