

tel. 997-0307

Florence Figueiredo 73 Luke St., N.B.

June 20, 1984

26

#30172

N.S. #73 Luke St. W x Ridge St.

Please install $3/4"$ copper serv. to supply one family home. From Luke St. meter inside cellar wall. Replaces serv. #17521 $5/8"$ to be disctd.

Measures of $3/4"$ Curb Stop:

W x W line Ridge St.	268 ft.
S x N line Luke St.	8.0 ft.
W x E line house	9.0 ft.
S x S line house	14.0 ft.

Main is 32 ft. S x N line.

Work done June 26, 1984

46 ft. - 3/4" Copper tubing @ 2.10'	
(32' out: 14' ins.)	\$ 96.60
Labor.....	\$ 169.54
1 - 3/4" Corporation tap.....	\$ 7.98
1 - 3/4" Curb Stop.....	\$ 15.72
\$ Caldwell Stop box, complete.....	\$ 21.00
Carting.....	\$ 10.00
B-100 Mueller tapping machine use...	\$ 12.00
2 - 3/4" meter cplgs. @ 3.00 ea.....	\$ 6.00
Loader use: 3 hrs. @ 9.00 hr.....	\$ 27.00
Compressor use: 2 hrs. @ 8.00 hr...	\$ 16.00
St. cut: 11' x 4' Warr. @ 14.50 SY	\$ 70.76
Side. cut: 11' x 4' Cement @ 16.00 SY	78.08
Turn on charge.....	\$ 15.00

467.60

\$ ~~545.68~~