

Tel. 995-0554

Charles H. Franklin

4385 Acushnet Ave., N.B. 02745

July 6, 1984

#30175

S.S. South St. E x MacArthur Dr.

Please install 4" Ductile pipe to supply fillet plant.
From South St. Reduce from existing 8" stub. 3" meter.
meter in bldg. above floor. Frank Corp. to install.

Measures of 8" Gate Valve:

E x E line Mac Arthur Dr.

355.0 ft.

N x S line South St.

14.0 ft.

Work done July 26, 1984 by frank Corp.

Service was installed from the main to property
line in 1968 - by Campanelli

Inspection.....	\$	7.96
Turn on charge.....	\$	<u>15.00</u>
	\$	22.96