

Tel.

Joao D. Soares 15 Freedom Blvd. N.D.

July 13, 1984

#30176 N.S. Freedom Blvd. W x Seaview Terr.

Please install 1" copper serv. to supply one-family home. From Freedom Blvd. Meter inside cellar wall.

Measures of 1" curb stop:

W x W line Seaview Terr.	132 ft.
S x N line Freedom Blvd.	4 ft.
W x E line house	4 ft.
S x S line house	27 ft.

Main is 32 ft. S x N line.

Work done Feb. 14, 1984 by Smith Cont.

Contractor supplied & installed all stock:
55 ft. - 1" copper tubing (32' out: 23' ons.)
1" Corporation tap
1" curb stop
1 Caldwell stop box

Contractor dug, backfilled & will maintain trench.

8-100 Mueller tapping mach. use.....	\$	14.00
Labor.....	\$	16.06
2 1" meter cplgs. @ 4.00 ea.....	\$	8.00
Turn on charge.....	\$	15.00
	\$	53.06