

Tel.

Packaging Products Corp. 32 Aldrin Rd.  
P.O. Box 150, No. Plymouth, MA 02360 66

July 16, 1984

#30178 S.E. cor. Tichon Ave. & Melville Blvd.

Please install 2" copper serv. to supply warehouse.  
From Tichon Ave. Meter in bldg. above floor. Will notify  
when ready.

Measures of 2" Curb Stop:

|                              |          |
|------------------------------|----------|
| E x E line H. Melville Blvd. | 283 ft.  |
| N x S line Tichon Ave.       | 7.5 ft.  |
| W x E line Bldg.             | 6.4 ft.  |
| N x N line Bldg.             | 17.4 ft. |

Main is 18 ft. N x S line Tichon ave.

Work done Aug. 31, 1984

Owner supplied & installed all stock:

36 ft. - 2" Copper tubing (18" out: 18" ins.)

2" Corporation tap

2" Curb Stop

1 Buffalo Gate Box, complete

12" x 2" Service saddle

-----

Insp.....\$ 31.87

Turn on charge.....\$ 15.00

46.87