

Tel. 997-0061

Robert J. Saltmarsh P.O.Box J-4108
N.B. 02740

July 31, 1984

#30184 #401 N.S. Court St. E x Palmer St.

Please install 1" copper serv. to supply home. From
Court St. Meter in bldg. above floor. Replaces 5/8"
Serv. #11004 to be disctd.

Measures of 1" Curb St op:

E x E line Palmer St.	76.0 ft.
S x N line Court St.	6.5 ft.
E x W line Bldg.	7.0 ft.
S x S line bldg.	42.0 ft.

Main is 26 ft. S x N line.

Work done Aug. 15, 1984

Service laid to prop. line only.

add to Inv. when stock returned

31 ft. - 1" Copper tubing (26' out: 5' ins.)

To be returned by Owner

Labor.....	\$	156.58
1" Corporation tap....	\$	12.06
1" Curb Stop.....	\$	28.42
1 Caldwell stop box, complete.....	\$ 21	21.00
Carting.....	\$	10.00
B-100 Mueller tapp. mach. use.....	\$	14.00
2 1" meter cplg. @ 4.00 ea.....	\$	8.00
St. cut: 12' x 5' Warr. @ 14.50 SY	\$	96.57
Side. cut: 10' x 5' Blacktop @ 13.50 SY		74.93
Loader use: 3 hrs. @ 9.00 hr....	\$	27.00
Compressor use: 2 hrs. @ 8.00 hr.	\$	16.00
Turn on charge.....	\$	15.00
	\$	479.56