

Tel.

South Terminal Leasing, P.O. Bx. H-3070  
N.B., 02741 ✓

August 2, 1984

#30185 W.S. Church St. S x Tarkiln Place P.1306-L.64

Please install 2" Copper serv. to supply car wash. From Church St. Meter in box on taker's land. Cape Building Systems to do street cut & repair road.

Measures of 2" Curb Stop:

S x S line Chaffee St. (E.S.)	197.0 ft.
E x W line Church St.	4.0 ft.
S x S line Bldg.	11.7 ft.
E x meter pit	9.0 ft.

Main is 18 ft. E x W line Church St.

WORK done Sept. 28, 1984

Contractor supplied & installed all stock:

27 ft. - 2" Copper tubing (18' out: 9' ins.)

2" Corp. tap

2" Curb Stop

#10 Gate Box, complete

12" x 2" Service Saddle

-----

Contractor dug, backfilled & will maintain  
trench.

D-4 Drilling Machine use,.....	\$	25.00
Labor.....	\$	78.00
Carting.....	\$	10.00
Turn on charge.....	\$	15.00
		<hr/>
	\$	128.00