

Tel.

Gabriel V. Cordeiro, 231 Myrtle St., NB

August 14, 1984

91
ENTERED AUG 16 1984

#30189 W.S. Myrtle St. S x Sawyer St.

Please install 1" copper serv. to supply three-family home. From Myrtle St. Meter inside cellar wall. Replaces 3/4" lead serv. #16181 to be disctd.

Measures of 1" Curb Stop:

S x S line Sawyer St.	62.0 ft.
E x W line Myrtle St.	8.6 ft.
E x S line house	12.9 ft.
E x E line house	18.0 ft.

Main is 18 ft. E x W line.

Work done Aug. 16, 1984

add to Drv. when Stock returned

36 ft. - 1" Copper tubing (18' out: 18' ins.)
to be returned by Owner *returned 12/6/84*
Jm/ADP

Labor.....	\$ 94.23
1" Corporation tap.....	\$ 12.06
1" Curb Stop.....	\$ 28.42
1 Caldwell Stop Box, complete.....	\$ 21.00
Carting.....	\$ 10.00
B-100 Mueller tapp. machine.....	\$ 14.00
2 1" Meter cplg. @ 4.00 ea.....	\$ 8.00
Loader use: 2 hrs. @ 9.00 hr.....	\$ 18.00
Compressor use: one hour.....	\$ 8.00
St. cut: 8' x 3' Warr. @ 14.50 SY .	\$ 38.57
Side. cut: 10' x 3' Blacktop @ 13.50 SY	\$ 44.95
Turn on charge.....	\$ 15.00

\$ 312.23