

Tel.

Jose S. Castelo, 1813 Acushnet Ave. NB

August 14, 1984

RECEIVED AUG 16 1984

#30190 E. S.S. Riverview Terr. S x Douglas St.

Please install 1" copper serv. to supply one-family home. From Riverview Terr. meter inside cellar wall. Santos Plumber Tel. 995-3925.

Measures of 1" Curb Stop:

S x S line Douglas St.	180.0 ft.
W x E line Riverview Terr.	7.5 ft.
N x S line Bldg.	15.4 ft.
W x W line Bldg.	59.5 ft.

Main is 30.5 ft. W x E. line
Work done Sept. 4, 1984

Owner owes 27 ft. - 1" copper
81.5 ft. - 1" Copper by Owner
(30.5' out: 51' ins.)

RETURNED
9/25/84

Labor.....	\$	116.88
1" Corporation tap.....	\$	12.06
1" Curb Stop.....	\$	28.42
1 Caldwell Stop Box, complete.....	\$	21.00
B-100 Mueller tapping machine use:	\$	14.00
* 2 1" Meter cplg. @ 4.00 ea.....	\$	8.00
St. cut: 12' x 3' Harr. @ 14.50 SY.....	\$	58.00
Side. cut: 10' x 3' Dirt.....	\$	N/C
Loader use: 3 hrs. @ 9.00 hr.....	\$	27.00
Compressor use: 2 hrs. @ 8.00 hr....	\$	16.00
Turn on charge.....	\$	15.00
		10.00
	\$	326.36

CARTING

* 9/25/84 blue ford P.V.