

Tel. 995-1912

Susan I. Richard, 1112 Phillips Rd.

N.B. 02745

132 B

August 24, 1984

#30194 E.S. Wildwood Rd. S x Pequot St.

Please install 1" copper serv. to supply one-family home. From Wildwood Rd. Meter inside cellar wall. Peter Duff to install.

Measures of 1" Curb Stop:

S x S line Phillips Rd.	412.0 ft.
W x E line Wildwood Rd.	3.5 ft.
S x N line bldg.	11.5 ft.
W x W line house	11.0 ft.

Main is 24 ft. W x E line.

Work done Sept. 27, 1984

412

155

257

36 ft. - 1" Copper tubing by Owner
(24' out: 12' ins.)

Labor.....	\$	175.68
1" Corporation tap.....	\$	12.06
1" Curb Stop.....	\$	32.10
1 Caldwell Stop box, complete.....	\$	21.00
Carting.....	\$	10.00
0-4 Drilling machine use.....	\$	15.00
2 1" Meter cplg. @ 4.00 ea.....	\$	8.00
Loader use: 3 hrs. @ 9.00 hr.....	\$	27.00
Compressor use: 2 hrs. @ 8.00 hr.....	\$	16.00
St. cut: 20' x 3' Warr. @ 14.50 SY.....	\$	96.57
Side. cut: 4' x 3' Dirt.....	\$	N/C
Turn on charge.....	\$	15.00

\$ 428.41

Peter Duff paid up cplg