

Tel. 995-8336

Arthur L. Milhench

777 Church St., N.B. 02745

130 F

October 24, 1984

#30201 N.S. #777 R. Church St. N x Lynn St.

Please install 1½" copper serv. to supply office bldg.
From Church St. Meter in meter pit. Lay with drain to
prop. line only. Murray Goldberg to install.

Measures of 1½" Curb Stop:

N x N line Lynn St.	1,128.0 ft.
E x W line Church st.	3.5 ft.
N x N line 777 Church St. (Milhench)	30.5 ft.
E x E line 777 Church St.	54.5 ft.
S x 2nd hyd. S x Chaffee St.	194 ft.

Main is 18 ft. E x W line.

Work done Nov. 7, 1984

M. Goldberg Plumb. supplied & installed stock:
18'ft. - 1½" copper tubing (18' out:

1½" Hays corporation tap

1½" Hays curb stop

1 Buffalo Gate Box, complete

10" x 1½" Service Saddle

A.P.Smith Tapping machine use.....	\$ 25.00
Labor.....	\$ 43.92
Turn on charge.....	<u>\$ 15.00</u>
	\$ 83.92