

Tel. ✓

Thorsteinn Giglason

P.O.Box 6-935, New Bedford, MA 02742

October 25, 1984

#30202 E.S. #10 No. Front St. N x Wamsutta St.

Please install 4" CIGL serv. to supply frozen sea-food processing plant. From No. Front St. meter in box on taker's land. Peter Duff to install. (3" taker's meter.)

Measures of 4" Gate Valve, Mech.:

N x N line Wamsutta St. 206.0 ft.

E x W line No. front St. 15.0 ft.

Main is 30 ft. W x E line.

Work done Nov. 6, 1984

NOTE: THIS GATE OPENS LEFT!!!

Duff Plumb. supplied stock:

20 ft. - 4" C.I.C.L. Ductile Pipe

8" x 8" x 4" Tapping sleeve, p.j.

4" Darling gate valve, mech.

1 Roadway Gate Box, compl.

8.6 ft. - 4":C.I.C.L. Ductile Pipe.....	\$	
4 ft. - 3" copper tubing @ 7.50'	\$	30.00
40# Lead @ .20#	\$	8.00
2½# Asbestos gasket @ 6.26#	\$	15.65
4" x 3" Brass reducing bushing	\$	5.60
A.p.Smith Tapping machine use	\$	200.00
Carting	\$	20.00
St. cut: 26' x 4' Warr. @ 14.50 SY	\$	167.62

#30202

Thorsteinn Gislason

E.S. #10 No. front St. N x Wamsutta St.

Loader use: 16 hrs. @ 9.00 hr.....	\$ 144.00
Compressor use: 8 hrs. @ 8.00 hr.....	\$ 64.00
Turn on charge.....	\$ 15.00
Labor.....	\$ 336.84
Supervision.....	\$ 102.72
	\$ 1,159.40

