

Tel. 994-6922 John Arruda Jr., 24 Valentine S t.

Nov. 26, 1984

125B ✓

#30216 E .S. Pelletier St. S x Lang St.

Please install 1" copper serv. to supply cottage.
From Pelletier St . Main to be extended. Meter inside
cellar wall. ON ASSESSMENT. Lot 86

Measures of 1" Curb Stop:

S x S line Lang St. 174.5 ft.

W x E line Pelletier S t. 6.0 ft.

S x N line Bldg. 1.5 ft.

W x W line house 18.0 ft.

Main is 34 ft. W x E line.

Work done March 15, 1985

46 ft. - 1" Copper tubing by Owner
(34' out: 12' ins.)

Labor.....	\$	81.76
1" Corporation tap.....	\$	12.06
1" Curb stop.....	\$	32.10
1 Caldwell stop box, complete.....	\$	21.00
Carting.....	\$	10.00
B-100 Mueller tapping machine use.....	\$	15.00
2 1" Meter cplgs. @ 4.00 ea.....	\$	8.00
Loader use.....	\$	27.00
Compressor use.....	\$	16.00
St. cut: Gravel.....	\$	N/C
Turn on charge.....	\$	15.00

\$ 237.92

runes 3/29/85 calga