

136A

Tel. 992-3747 Thaddeus C. Baszok A.K.A. Theodore C. Baszak
170 Merrimac St., N.B., MA 02740

Dec. 3, 1984

#30217 N.S. Cherokee St. E x Morton Ave.

Please install 1" copper serv. to supply one-family home. From Cherokee St. Lay with drain. Meter inside cellar wall. Private Contractor - Bill Smith to dig trench.

ON ASSESSMENT.

Measures of 1" Curb Sepp:

E x E line Morton Ave.	66.5 ft.
S x N line Cherokee St.	4.0 ft.
W x E line house	15.5 ft.
S x S line house	15.5 ft.

Main is 32 ft. S x N line.

Work done Dec. 6, 1984

Wm. Smith supplied & installed all stock:

60 ft. - 1" copper tubing (32' out: 28' ins.)

1" Corporation tap

1" curb stop

1 Caldwell stop box, compl.

WM. Sm. dug, backfilled & will maintain trench.

Labor Insp.....	\$	8.56
-----------------	----	------

Turn on charge.....	\$	15.00
---------------------	----	-------

2 1" meter cplg. @ 4.00 ea.....	\$	<u>8.00</u>
---------------------------------	----	-------------

	\$	31.56
--	----	-------

7/1/85 picked up by Silver

2 - 1" cplgs

OW ~~XX~~ BASZAK