

Tel.

Norberto Goncalo, 74 Nelson St., N.B. 02744

December 5, 1984

#30218

E.S. Point St. N x Seymour St.

Please install 1" copper serv. to supply one-family home. From Point St. Meter inside cellar wall. Joe Marcus - Contractor.

Measures of 1" Curb stop:

S x N line Seymour S t. 13.0 ft.

W x E line Point St. 5.0 ft.

N x S line house 12.5 ft.

W x W line house 24.5 ft.

Main is 32 ft. W x E line.

Work done Aug. 21, 1985

Installed by Owners Contractor Warren Bros.

Stock supplied by City:

1" Curb Stop.....	\$32.10
1" Corporation tap.....	12.06
1 Caldwell Stop Box, compl.....	21.00
2 1" meter cplgs. @ 4.00 ea.....	8 .00
Turn on charge.....	<u>5.00</u>
	88.16

Tilcon dug, backfilled & will maintain trench.

57 ft. - 1" copper tubing by Owner
(32' out: 25' ins.)

Cplgs given 8/30/85 Broadway Plumb.