

Tel. 997-9731

Antonio deMejia, 16 Margin St., N.B.

December 7, 1984

17A

#30220 E.S. Osborn St. N x Padanaram Ave.

Please install 3/4" copper service to supply garden.

From Osborn St. Meter in box on taker's land. On Assessment

Measures of 3/4" Curb Stop:

N x N line Padnaram Ave.	269.0 ft.
W x E line Osborn St.	6.0 ft.
S x S line shack	2.3 ft.
Tap is S x hyd.	6 ft.

Main is 32 ft. W x E line.

Work done Dec. 11, 1984

32 ft. - 3/4" Copper tubing (32' out: by Owner	
Labor.....	\$ 45.28
3/4" Corporation tap.....	\$ 7.98
3/4" Curb Stop.....	\$ 15.47
Caldwell stop box, complete.....	\$ 21.00
Carting.....	\$ 10.00
B-100 Mueller tapping machine use.....	\$ 12.00
2 - 3/4" Meter cplg. @ 3.00 ea.....	\$ 6.00
Turn on charge.....	\$ 15.00
	\$ 132.73

Tilcon dug, backfilled & will maintain trench.