

Tel. 238-7978

Margaret-Ocean Realty Tr. By Glenwood
C. Paulsen, 588 Washington St. So. Easton

February 14, 1985

MA 02374

8

#30226 W.S. Margaret St. N x Aquidneck St.

Please install 3/4" copper serv. to supply 1/2 of duplex
From Margaret St. Meter inside cellar wall. Lay with
drain. Contractor to dig. S.S. Bldg.#2.

Measures of 3/4" Curb Stop:

N x N line Aquidneck St.	430.0 ft.
E x W line Margaret St.	7.0 ft.
N x S line house	19.0 ft.
S x N line house	23.0 ft.
E x E line house	26.3 ft.

Main is 18 ft. E x W line.

Work done March 31, 1986

38 ft. - 3/4" Copper tubing (18'out:20'ins.)
supplied by Contractor

Labor.....	\$ 28.34
1 - 3/4" Corporation tap.....	\$ 7.98
1 - 3/4" Curb Stop.....	\$ 15.47
1 Caldwell Stop Box, compl.....	\$ 21.00
Carting.....	\$ 10.00
B-100 Mu. Tapp. Mach. use.....	\$ 12.00
2 - 3/4" meter cplgs. @ 3.00 ea.....	\$ 6.00
Turn on charge.....	\$ 15.00
	\$ 115.79

Norman Enterprise dug, backfilled &
will maintain trench.