

Tel. 238-7978 Margaret-Ocean Realty Tr.by Glenwood C.
Paulsen, 588 Washington St. So.Easton,MA

February 14, 1985

02375 8

#30229 W.S. Margaret St. N x Aquidneck St.

Please install 3/4" copper serv. to supply 1/2 of duplex.
From Margaret St. Meter inside cellar wall. Lay with drain
Contr. to dig. N.S. Bldg. #3.

Measures of 3/4" Curb Stop:

N x N line Aquidneck St.	492.0 ft.
E x W line Margaret S t.	6.0 ft.
N x S line house	12.6 ft.
S x N line house	29.6 ft.
E x E line house	25.6 ft.

Main is 18 ft. E x W line.

Work done March 31, 1986

43 ft. - 3/4" Copper tubing (18" out:25' ins.)
supplied by Contractor

Labor.....	\$ 28.34
1 - 3/4" Corporation.....	\$ 7.98
1 - 3/4" Curb Stop.....	\$ 15.47
1 Caldwell Stop Box, complete.....	\$ 21.00
Carting.....	\$ 10.00
B-100 Mu. Tapping Machine Use.....	\$ 12.00
2 3/4" meter cplgs. @ 3.00 ea.....	\$ 6.00
Turn on charge.....	\$ 15.00
	\$ 115.79

Norman Enterprises dug, backfilled &
will maintain trench.