

✓  
Tel.

Michael Riccardi, 901 Hathaway Rd., N.B.

March 25, 1985

#30232

N.S. Hathaway Rd. opp. Tradewind St.

120  
121

Please install 1½" copper serv. to supply storage & office bldg. From Hathaway Rd., Meter in box on taker's land.

Measures of 1½" Curb Stop:

W x W line Tradewind St. 28.0 ft.

S x N line Hathaway Rd. 6.0 ft.

W x W prop. line fence (Riccardi) 10.0 ft.

Box - E x E line Bldg. 3.6 ft.

Work done April 23, & 24, 1985

Stock supplied by Owner:

114 ft. - 1½" Copper tubing(90' out:24'ins)

3" x 1½" Double Strep Service Saddle

1½" Hays Corporation

1½" Curb Stop

Buffalo Gate Box, complete

1½" x 1½" cop to cop cplg, comp. located

56 ft. N x 8" main.

RECEIVED JUN 17 1985

*Turner & Sherbar*

-----

Labor.....	\$	329.76
Carting.....	\$	20.00
D-4 Drilling Machine use.....	\$	25.00
Loader use: 12 hrs. @ 9.00 hr....	\$	108.00
Compressor use: 4 hrs. @ 8.00 hr. \$		32.00

#30232

N.S. Hathaway Rd. opp. Tradewind  
Michael Riccardi

St. cut: 16' x 3' Warrenite @ 14.50 SY..	\$ 77.29
Side. cut: 10' x 3' <del>Cement</del> <sup>BLACKTOP</sup> @ 16.00 SY...	<del>\$ 53.28</del>
Side. cut: 8' x 3' Blacktop @ 13.50 SY...	\$ 35.91
Turn on charge.....	<del>\$ -15.00--</del>

~~\$696.24~~

44.95

687.91

