

Tel. ✓

Jose S. Castelo, 1813 Acushnet Ave., N.B.

March 8, 1985

38

#30234 E.S. Snow St. S x Ryan St.

Please install 3/4" copper serv. to supply one-family home. From Snow St., Meter inside cellar wall.

Measures of 3/4" Curb Stop:

S x S line Ryan St. 172.0 ft.

W x E line Snow St. 6.0 ft.

N x S line Bldg. 14.0 ft.

W x W line Bldg. 16.0 ft.

N x ctr. of hydrant 56.0 ft.

Main is 26 ft. W x E line Snow St.

Work done June 24, 1985

42 ft. - 3/4" Copper tubing (26' out:16' ins)	
Labor.....	\$ 41.22
3/4" corporation	\$ 7.98
3/4" curb stop.....	\$ 15.47
1 Caldwell Stop Box, compl.....	\$ 21.00
Carting.....	\$ 10.00
B-100 Mueller tapping mach. use.	\$ 12.00
2 - 3/4" meter cplg.....	\$ 6.00
Turn on charge.....	\$ 15.00

\$ 128.67

Smith dug, backfilled & will
maintain trench.

Owner supplied all copper.

7/22/85 *replg p up* *Castillo*