

RWK
1.

Ewku

132E

Reliable Homes, Inc., 246 River Rd., N.B.

March 15, 1985

3 0237 W.S. Welby Rd. Ext. N x Welby Rd.

Please install 6" Fire Supply to supply mfg. plant.
on Welby Rd., Contractor to install.

Measures of 6" Darling Gate Valve, Mech.

N x N line Welby Rd. 71.0 ft.

E x W line Welby R d. Ext. 11.0 ft.

Main is 14 ft. E x W line.

Work done May 17, 1985

Contractor supplied & installed all stock:

8" x 8" x 6" Tee, Mech.
2 ft. - 6" CIGL Ductile Pipe
1 - 6" Darling Gate Valve, Mech.
1 - #10 Gate Box, compl.
17 ft. - 6" CIGL Ductile Pipe

Contractor dug, backfilled & will maintain
trench.

Insp.....	\$	8.45
Turn on charge.....	\$	25.00
		<hr/>
	\$	33.45