

Tel. 995-3377

Dennis E. Macedo, P.O.Box L-422,NB..

April 3, 1985

136 A

#30242 S.E. cor. Pequot St. & Morton Ave.

Please install 1" copper serv. to supply one-family home. From Pequot St. Meter inside cellar wall.Lay with drain.

Measures of 1" Curb Stop:

E x E line Morton Ave. 46.5 ft.

N x S line Pequot St. 4.5 ft.

E x W line house 11.6 ft.

N x N line house 56.3 ft.

Main is 18 ft. N x S line.

Work done July 24, 1985

E. Reynolds dug, backfilled & will maintain trench.

71 f t. - 1" copper tubing by owner
(18' out: 53' ins.)

Labor.....	\$	31.04
1" Corporation tap.....	\$	12.06
1" curb stop.....	\$	32.10
1 Caldwell Stop Box, complete...	\$	21.00
Carting.....	\$	10.00
D-4 Drilling machine use.....	\$	15.00
8" x 1" Service Saddle.....	\$	20.85
2 1" meter cplgs. @ 4.00 ea....	\$	8.00
Turn on charge.....	\$	15.00
	\$	165.05