

Tel.

Leonard Rocha, 195 Brook St., N.B. 02746

April 4, 1985

1389

#30243

N.E. cor. Cherokee & Tobey Sts.

Please install 1" copper serv. to supply raised ranch.  
From Tobey St., Meter inside cellar wall. Lay with drain.  
ON ASSESSMENT.

**Measures of 1" Curb Stop:**

|                         |          |
|-------------------------|----------|
| N x N line Cherokee St. | 47.0 ft. |
| W x E line Tobey St.    | 5.0 ft.  |
| N x S line house        | 15.5 ft. |
| W x W line house        | 36.5 ft. |

Main is 1 44.5 ft.

Work done Aug. 23, 1985

E. Reynolds supplied copper & installed service.

81 ft. - 1" copper tubing by Owner  
(44.5' out: 36.5; ins.)

E. Reynolds dug, backfilled & will maintain trench.

|                                      |    |       |
|--------------------------------------|----|-------|
| 1" corporation tap.....              | \$ | 12.06 |
| 1" Curb Stop.....                    | \$ | 32.10 |
| 1 Caldwell stop box, compl.....      | \$ | 21.00 |
| Carting.....                         | \$ | 10.00 |
| B-100 Mueller tapping mach. use..... | \$ | 14.00 |
| 2 1" meter cplgs. @ 4.00 ea.....     | \$ | 8.00  |
| Labor.....                           | \$ | 22.58 |
| Turn on charge.....                  | \$ | 15.00 |
|                                      |    | <hr/> |

134.74

*cplgs given Langis <sup>2-1"</sup> 8/8/85*