

Tel. 675-1031

Karen Maltezos, 192 Oak Grove Ave. 136A
Fall River, MA 02723
136B

✓ April 4, 1985

#30244 S.S. Braley Rd., W x Acushnet Ave.

Please install 1" copper serv. to supply one-family home. From Braley Rd. 16" main. Meter inside cellar wall.

Lay with drain. E. Reynolds to dig trench. CORNERSTONE EXCAVATING

Measures of 1" Curb Stop:

W x W line Acushnet Ave.	211.0 ft.
W x W line Acushnet Ave.	4.0 ft.
N x S line Braley Rd.	19.6 ft.
E x W line house	36.6 ft.
N x N line house	

Main is 28 ft. N x S line.

Work done July 3, 1985

TAPS THE L2" MAIN.

Owner supplied all copper:

65 ft. - 1" copper tubing(28' out:37'ins.)

Labor.....	\$ 44.04
1" corporation tap.....	\$ 12.06
1" curb stop.....	\$ 32.10
1 Caldwell stop box, compl.....	\$ 21.00
Carting.....	\$ 10.00
B-100 Mu. tapping machine.....	\$ 14.00
2 1" meter cplgs. @ 4.00 ea.....	\$ 8.00
Turn on charge.....	\$ 15.00
	\$ 156.20

Contractor dug, backfilled & will
maintain trench.