

Tel.

James W. Burgess, 234 Ashley Blvd., NB02746

April 9, 1985

#30245 N.W. cor. Acushnet Ave. & Tobey St.

136A

Please install 1½" copper serv. to supply 4-family home. From Tobey St., Meter in utility room. LAY WITH DRAIN. Al Silva Plumber.

Measures of 1½" Curb stop:

W x W line Acushnet Ave.	47.7 ft.
S x N line Tobey St.	7.0 ft.
W x W line house	2.7 f t.
S x S line house	23.5 ft.

Main is 30 ft. S x N line.

Work done June 18, 1985

tractor supplied & installed all stock:
54 ft. - 1½" Copper tubing (30' out: 24' ins
1½" Corporation tap
1½" Curb stop
1 Buffalo Gate box, complete

D-4 Drilling machine use.....	\$	25.00
Labor.....	\$	48.88
Turn on charge.....	\$	15.00
	\$	88.88

Contractor dug, backfilled & will
maintain trench.

30245-1 1/2"

CURB STOP

LARGE
ROCK
IN WAY.

TAP

TAP IS 2.6 FT.
EAST OF CURB
STOP.

