

Tel.

Rose Soares, 87 Peckham Rd. 137B
Acushnet, MA 02743

April 9, 1985

#30246 S.S. Peckham Rd. E x Acushnet Ave.

Please install 1" copper serv. to supply split-level
home. From Peckham Rd. Meter inside cellar wall. LAY
WITH DRAIN.

Measures of 1" Curb Stop:

E x E line Upland St.	245.0 ft.
N x S line Peckham Rd.	7.0 ft.
W x E line house	29.0 ft.
N x N line house	30.0 ft.

Main is 18 f t. N x S line.

Work done May 1, 1985

48 ft. - 1" copper tubing by Owner
(18' out: 30' ins.)

Labor.....	\$	30.55
1" Corporation tap.....	\$	12.06
1" curb stop.....	\$	32.10
Caldwell Stop box, complete.....	\$	21.00
Carting.....	\$	10.00
B-100 Myeller tapping machine use....	\$	14.00
2 1" meter cplgs. @ 4.00 ea.....	\$	8.00
Turn on charge.....	\$	15.00
	\$	142.71

Contractor dug, backfilled & will
maintain trench.

LAIID WITH DRAIN

picked up cplgs 6/20/85 -