

Tel. 994-9567

Joseph W. Costa, 411 Allen St., N.B.

April 16, 1985

26 0274C

#30248 N.S. Luke St. W x Ridge St.

Please install 1" copper serv. to supply ranch house.
From Luke St. Meter inside cellar wall. LAY WITH DRAIN.
CONTRACTOR - Novelty Homes.

Measures of 1" Curb Stop:

| | |
|----------------------|-----------|
| W x W line Ridge St. | 418.0 ft. |
| S x N line Luke St. | 12.0 ft. |
| E x W line house | 17.0 ft. |
| W x E line house | 31.5 ft. |
| S x S line house | 24.0 ft. |

Main is 18 ft. N x S line.

Work done Nov. 18, 1985

33 ft. - 1" Copper tubing by Owner
(18' out: 15' ins.)

| | | |
|------------------------------------|----|--------|
| Labor..... | \$ | 31.04 |
| 1" Corporation tap..... | \$ | 12.06 |
| 1" Curb Stop..... | \$ | 32.10 |
| 1 Caldwell Stop box, compl..... | \$ | 21.00 |
| Carting..... | \$ | 10.00 |
| B-100 Mu. tapping machine use..... | \$ | 14.00 |
| 2 1" meter cplgs. @ 4.00 ea..... | \$ | 8.00 |
| Turn on charge..... | \$ | 15.00 |
| | | <hr/> |
| | \$ | 143.20 |

E. Reynolds dug, backfilled &
will maintain trench.

cplgs given 12/9/85 2-1"