

Tel. 995-5134

Phyllis Balestracci, 110
173 Princeton S t., NB

May 2, 1985

#30252 182 S.S. Princeton st. E x Ashley Bl vd.

Please install 3/4" copper serv. to supply one family home. From Princeton St. Meter inside cellar wall. To replace 5/8" lead serv. #17124 to be disctd.

Measures of 3/4" Curb Stop:

| | |
|--------------------------|-----------|
| E x E line Ashley Blvd. | 101.2 ft. |
| N x S line Princeton St. | 6.9 ft. |
| W x E line house | 4.1 ft. |
| N x N line house | 24.0 ft. |

Main is 16 ft. N x S line.

Work done May 7, 1985

32 ft. - 3/4" copper tubing (18' out: 14' ins.)

~~To be replaced by Owner~~ RET. 9/8/85 AP

| | |
|---------------------------------------|-----------|
| Labor..... | \$ 77.00 |
| 3/4" Corporation tap..... | \$ 7.98 |
| 3/4" curb stop..... | \$ 15.47 |
| 1 Caldwell Stop Box, compl..... | \$ 21.00 |
| Carting..... | \$ 10.00 |
| B-100 Mueller tapping machine use.... | \$ 12.00 |
| 2 - 3/4" Meter cplgs. @ 3.00 ea..... | \$ 6.00 |
| St. cut: 8' x 3' Warr. @ 14.50 SY.... | \$ 38.57 |
| side. cut: 4' x 8' Cement @ 16.00 SY | \$ 56.80 |
| Compressor use: one hour | \$ 8.00 |
| Loader use: 2 hrs. @ 9.00 hr..... | \$ 18.00 |
| Turn on charge..... | \$ 15.00 |
| | <hr/> |
| | \$ 285.82 |