

Tel. 332-6956

Eugene Myers, 411 Brookline St. Newton

May 8, 1985

MA 02169

136A

#30256 N.S. Cherokee St. W x Morton Ave.

Please install 1" copper serv. to supply one-family home. From Cherokee St. (Lot 637) Meter in utility room. Ed Reynolds to excavate - LAY WITH DRAIN.

Measures of 1" Curb Stop:

E x E line Tobey St.	160.0 ft.
S x N line Cherokee S t.	4.2 ft.
E x E line house	3.4 ft.
S x S line house	29.4 ft.

Main is 32 ft. S x N line.

Work done May 23, 1985

71 ft. - 1" Copper tubing by Owner
(32' out: 39' ins.)

Labor.....	\$ 33.79
1" Corporation.....	\$ 12.06
1" Curb Stop.....	\$ 32.10
1 Caldwell Stop box, compl.....	\$ 21.00
Carting.....	\$ 10.00
B-100 Mueller tapp. mach. use.....	\$ 14.00
2 1" meter cplg. @ 4.00 ea.....	\$ 8.00
Turn on charge.....	\$ 15.00
	\$145.95

Ed. Reynolds dug, backfilled & will
maintain trench.