

Tel. 994-8871 Richard F. Bairey, 584 County St., NB 74

May 8, 1985 80

#30257 E.S. Roseanne St. N x ~~Oakdale St.~~ Rockway S t.

Please install 1" copper serv. to supply one-family home From Roseanne St. Meter in utility room. (Lot 115)
Ed Reynolds to excavate - LAY WITH DRAIN.

Measures of 1" curb stop:

N x S line Rockway St.	23.0 ft.
W x E line Roseanne St.	4.0 ft.
N x S line house	10.0 ft.
W x W line house	34.0 ft.
Main is 32 ft. W x E line	
Work done July 8, 1985	

E. Reynolds dug, backfilled & will maintain trench

66 ft. - 1" copper tubing (32' out: 34' ins.)
supplied by owner

Labor.....	\$ 39.08
1" Corp. tap.....	\$ 12.06
1" curb stop.....	\$ 32.10
1 Caldwell stop box, compl.....	\$ 21.00
Carting.....	\$ 10.00
D-4 Drilling machine use.....	\$ 15.00
2 1" meter cplgs.....	\$ 8.00
6" x 1" Service Saddle.....	\$ 19.05
Turn on charge.....	\$ 15.00
	\$ 171.29

cplg picked up Fletcher 7/15/85