

Tel. 995-3893

Philip Walski, 16 roy St., N.B.

July 1, 1985

#30265 W.S. Kingston St. N x Dawson St.

119

Please install 1" copper serv. to supply one-family home. From Dawson St. Meter in box on Dawson St.(same pit as Serv.#30247).

Measures of 1" Curb Stop:

S x N line Dawson St. 2.0 ft.

E x W line Kingston St. 7.5 ft.

S x center of meter pit 8.5 ft.

North box for west side

Measures of 1" curb stop inside Kingston St.:

S x S line house 17.0 ft.

E x E line house 27.0 ft.

E x W line Kingston St. 8.0 ft.

Wo rk done Oct 11, 1985 OVER

N from center of meter pit

77.6 ft.

Contractor supplied & installed all stock:

118 ft. - 1" Copper tubing (34' to n.l. Dawson St.:
2 1" Corporation taps 84' to 2nd curb stop)
2 1" Curb Stops
2 Caldwell Stop Boxes, complete

B-100 Mu. tapping machine use.....	\$ 14.000
2 1" meter cplgs. @ 4.00 ea.	\$ 8.00
Turn on charge.....	\$ 15.00
Carting.....	\$ 10.00
Labor.....	\$ 27.88
	\$ 74.88