

Tel. 997-5266

Doro Dev. Corp. 991 Kempton St. NB

July 11, 1985

#30276

S.S. Rounseville St. E x Bartlett St.

132 A

Please install 1" copper serv. to supply one-family home. From Rounseville St. Meter inside cellar wall.

LOT #8 Contractor to install.

Measures of 1" Curb Stop:

E x E line Bartlett St. 577.4 ft.

N x S line Rounseville St. 2.0 ft.

W x W line House 14.8 ft.

N x N line house 38.0 ft.

Work done August 21, 1985

Doro Development supplied & installed all
stock:-

1" Copper tubing
1" Corporation tpa
1" Curb Stop
1 Caldwell Stop box, complete

B-100 Mueller tapping machine use...\$ 14.00
2 1" meter cplg. @ 4.00 ea.\$ 8.00
Turn on charge.....\$ 15.00
Labor.....\$ 12.37

\$ 49.37

ROUSEVILLE
ST.



