

Tel. 995-5479 or 998-3535

Randall J. Santos, POBox 716
E. Freetown, MA 02745

July 11, 1985

137 B

#30286 S.S. Peckham Rd. E x Acushnet Ave.

Please install 1" copper serv. to supply one-family home. From Peckham Rd. Meter inside cellar wall. H0use formerly in E. Freetown. LAY WITH DRAIN.

Measures of 1" Curb Stop:

E x E line Acushnet Ave.	159.0 ft.
--------------------------	-----------

N x S line Peckham Rd.	7.0 ft.
------------------------	---------

E x W line house	17.6 ft.
------------------	----------

W x E line house	29.6 ft.
------------------	----------

N x N line house	37.4 ft.
------------------	----------

Main is 17 f t. N x S line.

Work done April 3, 1986

47 ft. - 1" Copper tubing by Owner
(17' out: 30' ins.)

Labor.....	\$ 31.04
1" Corporation.....	\$ 12.06
1" Curb Stop.....	\$ 32.10
1 Caldwell Stop Box, compl.....	\$ 21.00
Carting.....	\$ 10.00
B-100 Mu. tapping mach. use.....	\$ 14.00
2 1" Meter cplgs. @ 4.00 ea.....	\$ 8.00
Turn on charge.....	\$ 15.00

\$143.20

E. Reynolds dug, backfilled & will
maintain trench

2-1" cplgs given 12/4/84 -