

85-45-1355

Tel. 997-2537

Curtis Perry, 29 Princeton St., N.B.

July 18, 1985

125

#30287

E.S. Plainville Rd. N x Tarkiln Hill Rd.

Please install 1" copper serv. to supply one-family home. From Plainville Rd. Meter inside cellar wall.
No Sewer.

Measures of 1" Curb Stop:

N x N line Tarkiln Hill Rd.	462.6 ft.
W x E line Plainville Rd.	7.9 ft.
N x S line house	5.9 ft.
W x W line house	34.0 ft.

Main is 53 ft. W x E line.

Work done Nov. 7, 1985

picked up by plumber 1/2/86
CR said Ball value OK

82 ft. - 1" Copper tubing(53'out: 29'ins.)

60 ft. by Owner

22 ft. by City @ 2.85'.....\$ 62.70

Labor.....\$ 162.56

1" Corporation.....\$ 12.06

1" Curb Stop.....\$ 32.10

1 Caldwell STOP Box, compl.....\$ 21.00

Carting.....\$ 10.00

B-100 Mu. tapping machine use.....\$ 14.00

2 1" Meter cplg. @ 4.00 ea.....\$ 8.00

1" cop to cop cplg. (ins. prop.)..\$ 7.87

St cut: 25' x 3' Warr. @ 13.50 SY \$ 120.79

Loader use: 3 hrs. @ 9.00 hr....\$ 27.00

Compressor use: 2 hrs. @ 8.00 hr..\$ 16.00

Turn On charge.....\$ 15.00

\$ 509.08