

Tel. 999-3995

David Autustine, 173 Parker St. NB

July 22, 1985

70

✓ #30291 N.W. cor. #173 Parker & Caroline Sts.

Please install 3/4" copper serv. to supply beauty salon. From Parker St. Meter inside cellar wall. Lay With Drain. Replaces 5/8" serv. #21062 to be disctd. Wayne LaFrancois contractor.

Measures of 3/4" Curb Stop:

N x N line Parker St.	54.0 ft.
E x W line Caroline St.	8.1 ft.
N x S line Building	9.0 ft.
E x E line house	21.6 ft.

Main is 18 ft. E x W line.

Work done Nov. 1, 1985

RETURNED: 1-9-86

Root 30 ft. - 3/4" Copper tubing (18' out: 12' ins)
to be returned by Owner

Labor.....	\$	80.60
3/4" Corporation tap.....	\$	7.98
3/4" Curb Stop.....	\$	15.47
1 Caldwell Stop box, complete...	\$	21.00
Carting.....	\$	10.00
B-100 Mu. tapping mach. use.....	\$	12.00
2 3/4" meter cplgs. @ 3.00 ea..	\$	6.00
Loader use: one hour.....	\$	9.00
Compressor use: one hour.....	\$	8.00
St. cut: 6' x 3' Warr. @ 14.50 SY		29.00
Side. cut: Dirt		N/C
Turn on Charge.....	\$	15.00
	\$	214.05