

Tel.

Helen Bramwell, 262 Myrtle St., NB ⁹¹

July 23, 1985

#30292 E.S. #262 Myrtle St. opp. Garfield St.

Please install 3/4" copper serv. to supply garage.
From Myrtle St. Meter in box on taker's land. Tap 8"
main on Myrtle St. LAY WITH DRAIN.

Measures of 3/4" Curb Stop:

N x S line Garfield St.	21.0 ft.
W x E line Myrtle St.	6.4 ft.
S x N line garage	2.5 ft.

Main is 32 ft. W x E line.

Work done Aug. 23, 1985

LAY WITH DRAIN

Owners contractor supplied copper & tap
D. Brassells

32 ft. - 3/4" copper tubing (32' out:
supplied by contractor

3/4" corporation tap - by contractor

3/4" Curb Stop.....	\$	15.47
1 Caldwell Stop box, compl.....	\$	21.00
Carting.....	\$	10.00
B-100 Mueller tapping mach. use....	\$	12.00
2 3/4" meter cplgs. @ 3.00 ea....	\$	6.00
Turn on charge.....	\$	15.00
Labor.....	\$	22.19
	\$	101.66