

Tel. 999-6325

Joseph Oliveira, 78 Hathaway Rd. NB

July 25, 1985

#30293 S.S. Upton St. E x Shirley St.

✓ Please install 1" copper service to supply one family home. From Upton St. Meter inside cellar wall. Main to be extended by contractor - ~~Concrete~~ Excavating.

Conerstone**Measures of L" Curb Stop:**

E x E line Shirley St.	181.0 ft.
N x S line Upton St.	4.0 ft.
W x E line house	7.0 ft.
E x W line house	36.6 ft.
N x N line house	26.0 ft.

Main is 18 ft. N x S line.

Work done Nov. 13, 1985

40 ft. - 1" Copper tubing by Owner
(18' out: 22' ins.)

Labor.....	\$	43.90
1" Corporation tap.....	\$	12.06
1" Curb Stop.....	\$	32.10
1 Caldwell Stop Box, complete.....	\$	21.00
Carting.....	\$	10.00
B-100 Mu. tapping machine use.....	\$	14.00
2 1" meter cplgs. @ 4.00 ea.....	\$	8.00
Turn on charge.....	\$	15.00
	\$	156.06

Cornerstone dug, backfilled &
will maintain trench.

copy picked up 11/20/85