

Tel. 995-1449 W.C. Smith, 58 Ridgewood Rd., NB 02745

August 1, 1985

#30295 E.S. Westview St. Ext. N x Gifford's La.

68

Please install 1" copper serv. to supply one-family home. From Westview St. Ext. Meter inside cellar wall.

Lot 2 - line serv. by B. Smith.

Measures of 1" Curb Stop:

N x N line Gifford Lane	116.0 ft.
W x E line Westview S t.	5.0 ft.
S x N line house	15.0 ft.
N x S line house	22.6 ft.
W x W line house	27.6 ft.

Work done June 17, 1986

Main is 33 ft. W x E line.

W.C. Smith & Son supplied & installed all stock:

35 ft. - 1" Copper tubing (35 ft. out:

1" Corporation tap

1" Curb Stop

1 Caldwell Stop Box, compl.

Labor (Inspection).....	\$ 8.18
Turn on charge.....	\$ 15.00
2 1" meter cplgs. @ 4.00 ea.....	\$ 8.00
	\$ 31.18