

✓ Tel. 995-1449 W.C. Smith, 58 Ridgewood Rd., NB 02745
#30297 E.S. Westview St. Ext. N x Gifford's La. 68

Please install 1" copper serv. to supplyeone-family home. From Westview St. Ext. Meter inside cellar wail.
Lot 4 - line serv. by B. smith.

Measures of 1" Curb STop:

N x N line Gifford Lane	259.6 ft.
W x E line Westview St.	0.0
S x N line house	24.0 ft.
N x S line house	26.0 ft.
W x W line house	39.0 ft.

Work done June 18, 1986

Main is 37 ft. W x E line.

W .C. Smith & Son supplied & installed all stock:

35 ft. - 1" Copper tubing (35' out:

1" Corporation tap

1" Curb Stop

1 Caldwell Stop Box

Insp.....\$ 8.18

Turn on c harge.....\$ 15.00

2 1" meter cplg. @ 4.00 ea.....\$ 8.00

\$ 31.18