

Tel. 995-1449 W.C. Smith, 58 Ridgewood Rd. NB 02745

August 1, 1985

68

#30298 N.S. Westview St. Ext. N x Gifford's La.

Please install 1" copper serv. to supply one-family home. From Westview St. Ext. Meter in box on takers land.

Lot 5 - line serv. by B. Smith

Measures of 1" Curb Stop:

N x S line Gifford La. (stone wall) 329.0'

S x N line Westview St. 5.2'

W x corner of meter pit 0.0'

S x center of meter pit 9.0'

Main is 30 ft. S x N line

Work done June 1986

W.C. Smith & Son Const. supplied & installed
all stock:-

30 ft. - 1" copper tubing (30' out:

1" Corporation tap

1" Curb Stop

1 Caldwell Stop Box, compl

Insp. (measures).....	\$ 8.18
-----------------------	---------

2 1" meter cplgs. @ 4.00 ea.....	\$ 8.00
----------------------------------	---------

Turn on charge.....	\$ 15.00
---------------------	----------

	<u>\$ 31.18</u>
--	-----------------