

Tel. 995-1449 W.C. Smith, 58 Ridgewood Rd., NB 02745

August 1, 1985

68

#30299 N.S. Westview St. Ext. N x Gifford's La.

Please install 1" copper serv. to supply one-family home. From Westview St. Ext. Meter inside cellar wall.

Lot 6 - line serv. by B. Smith

Measures of 1" Curb Stop

N x S line Gifford Lane	383.0 ft.
-------------------------	-----------

S x N line Westview St. (2' off B.T.)	5.7 ft.
---------------------------------------	---------

W x W line house	22.0 ft.
------------------	----------

W x E line house	60.0 ft.
------------------	----------

Main is 34 ft. S x N line.

Work done June 1986

W.C. Smith & Son Const. supplied & installed
all stock:-

34 ft. - 1" Copper tubing (34' out:
1" Corporation tap
1" Curb Stop
1 Caldwell Stop box, compl.

Insp..... (measures)\$ 8.18
2 1" meter cplg. @ 4.00 ea.\$ 8.00
Turn on charge.....\$15.00
\$31.18

10/14/26 Cplg