

Tel. 995-1449 W.C. Smith, 58 Ridgewood Rd., NB 02745

August 1, 1985

68

#30301 N.S. Westview St. Ext. W x first curve

Please install 1" copper serv. to supply one-family home. From Westview St. Ext. Meter inside cellar wall.

Lot 8 - line serv. by B. Smith.

Measures of 1" Curb Stop:

N x S line Gifford Lane	475.0 ft
S x N line Westview St .	4.0 ft
W x E line house	15.0 ft
S x S line house	26.0 ft

Main is

Work done June 1986

W.C. Smith & Son Const. supplied &
installed all stock:-
38 ft. - 1" Copper tubing (38' out:
1" Corporation tap
1" Curb Stop
1 Caldwell Stop Box, compl.

Insp. (measures).....\$ 8.18
2 1" meter cplgs. @ 4.00 ea.....\$ 8.00
Turn on charge.....\$ 15.00
\$ 31.18