

Tel. 995-1449 W.C. Smith, 58 Ridgewood Rd., NB 02745

August 1, 1985

68

#30302 W.S. Westview St. Ext. @ beginning of 2nd curve.

Please install 1" copper serv. to supply one-family home. From Westview St. Ext. Meter in box on taker's land Lot 9 - line serv. by B. Smith.

Measures of 1" Curb Stop:

|                                |           |
|--------------------------------|-----------|
| N x S line Gifford Lane        | 532.0 ft. |
| S x N line Westview St.        | 4.6 ft.   |
| W x E garage door of house end | 12.0 ft.  |
| S x S line garage door         | 72.0 ft.  |

Main is 24 ft. S x N line.

Work done June 1986

W.C. Smith & Son Const. supplied & installed  
all stock:

24 ft. - 1" copper tubing out:

1" Corporation tap

1" Curb Stop

1 Caldwell Stop box, compl.

-----

|                       |         |
|-----------------------|---------|
| Insp. (measures)..... | \$ 8.18 |
|-----------------------|---------|

|                                   |         |
|-----------------------------------|---------|
| 20 1" meter cplgs. @ 4.00 ea..... | \$ 8.00 |
|-----------------------------------|---------|

|                     |                 |
|---------------------|-----------------|
| Turn on charge..... | <u>\$ 15.00</u> |
|---------------------|-----------------|

|  |          |
|--|----------|
|  | \$ 31.18 |
|--|----------|