

Tel. 995-1449 W.C. Smith, 58 Ridgewood Rd, NB 02745

August 1, 1985

68

#30304 W.S. Westview St. Ext. N x utility easement.

Please install 1" copper serv. to supply one-family home. From Westview St. Exty. Meter inside cellar wall.

Lot 11 - line serv. by B. Smith.

N x S line Gifford La. (stone wall) 644.0 ft.

(S x Lot #10 stop box 55 ft.)

S x N line house 18.0 ft.

N x S line house ~~18.5 19.0 ft.~~

E x E line house ~~23.5 21.0 ft.~~

Work done June 1986

(OVER)

3/30/87 foundation only

W.C Smith installed & supplied all stock:

25 ft. - 1" copper tubing(main to curb stop)

1" Corporation tap

1" Curb Stop

1 Caldwell Stop Box, compl.

Insp.....	\$	8.18
-----------	----	------

2 1" meter cplgs. @ 4.00 ea.....	\$	8.00
----------------------------------	----	------

Turn on charge.....	\$	15.00
---------------------	----	-------

	\$	31.18
--	----	-------

Note: box in center of front door does not go straight into cellar.

Corrected Measures
136 Westview St.

April 24, 1990
Ser. # 30304- 1"

N x S line house	18.5 ft.
E x E line house	23.5 ft.
N x stop box of Lot 12	49.0 ft.

J. Rodrigues

