

tel. 997-8998

Arnold Briden, 128 Nauset St. NBo2746

Aug. 16, 1985

130A

#30316 S.E. cor. Acushnet Ave. & Chaffee St.

Please install 2" copper serv. to supply retail complex. From Chaffee St. Meter in bldg. above floor.

Measures of 2" Curb Stop:

E x E line Acushnet Ave.	94.5 ft.
N x S line Chaffee S t.	6.0 ft.
W x W line Bldg.	39.6 ft.
N x N line Bldg.	37.2 ft.

Main is 18 f t. N x S line.

Work done Aug. 21, 1985

Contractor supplied & installed all stock:

56 ft. - 2" Copper tubing
(18' out: 38' out)

2" Corporation tap

2" Curb Stop

1 Buffalo Gate Box, compl.

8" x 2" Double Strap Service Saddle

Contractor Bill Smith dug, backfilled &
will maintain trench.

D-4 Drilling machine use.....	\$	25.00
-------------------------------	----	-------

Labor.....	\$	17.72
------------	----	-------

Turn on charge.....	\$	15.00
---------------------	----	-------

	\$	57.72
--	----	-------