

Tel. 995-7693

Rene P. Saulnier, 2 Kearsarge St. NB
Aug. 22, 1985

#30320 W.S. Bartlet St. S x Marlboro St.

Please install 1" copper serv. to supply one-family
home. From Bartlet St. Meter in box on taker's land.
NO SEWER.

Measures of 1" Curb Stop:

S x S line Marlboro St.	171.0 ft.
E x W line Bartlett S t.	8.0 ft.
N x N line house	
N x fire hydrant	12.0 ft.

Main is 18 ft. E x W line.

Work done Oct. 23, 1985

RETURNED 10/31/85 QP

51 ft. - 1" Copper tubing (#18' out:33' ins.)
* to be returned by Owner

Labor.....	\$	161.20
1" Corporation tap.....	\$	12.06
1" Curb Stop.....	\$	32.10
1 Caldwell Stop box, compl.....	\$	21.00
Carting.....	\$	10.00
B100 Mu. Tapping machine use.....	\$	14.00
2 1" meter cplgs. @ 4.00 ea.....	\$	8.00
St. cut: 4' x 10' Warrenite @14.50 SY		64.38
Side. cut: Dirt.....	\$	N/C
Loader use: 3 hrs. @ 9.00 hr.....	\$	27.00
Compressor use: 2 hrs. @ 8.00 hr..	\$	16.00
Turn on charge.....	\$	15.00

eppls given 10/30/85 Daignan \$ 380.74