

Tel. 993-2393

J. Cunha, 8 Roosevelt St., NB07244

August 23, 1985

6

#30321 N.S. Seaview Terr. opp. Seaview Terr.

Please install 1" copper serv. to supply one-family home. From Seaview Terr. Meter inside cellar wall.

Manuel Ferro cont.?

Measures of 1" Curb Stop:

E x W line Seaview Terr.	4.0 ft.
N x 1st hydrant	121.5 ft.
E x E line Bldg.	30.0 ft.

Tapped on East & West main

14 ft. N x S line Seaview Terr.

17 ft. W x E line Seaview Terr.

Tap to curb stop 43 ft.

Work done Sept. 17, 1985

73 ft. - 1" Copper tubing by Owner
(47' out: 26' ins.)

Labor.....	\$ 26.80
1" Corporation.....	\$ 12.06
1" Curb Stop.....	\$ 32.10
1 Caldwell Stop box, complete.....	\$ 21.00
Carting.....	\$ 10.00
B-100 Mu. tapping machine use.....	\$ 14.00
2 1" meter cplgs. @ 4.00 ea.....	\$ 8.00
	\$ 15.00
Turn on.....	
	\$ 138.96

J. August Cont. dug, backfilled & will
maintain trench.