

Tel. 998-3283

Wayne R. Eccleston, 975 Oakley St

September 18, 1985

New Bedford 02745

#30328 N.S. Oakley St. E x Acushnet Ave.

137A

Please install 1" copper serv. to supply one-family home. From Oakley St. Meter inside cellar wall. LAY WITH DRAIN. Ed Reynolds to install.

Measures of 1" Curb Stop:

E x E line Acushnet Ave. 279.8 ft.

S x N line Oakley St. 9.0 ft.

Ex W line house 26.3 ft.

W x E line house 16.0 ft.

S x S line House 19.0 ft.

Main is 33 ft. S x N line.

Work done Oct. 17, 1985

45 ft. - 1" Copper tubing by Owner
(33' out: 11' ins.)

Labor.....	\$	103.88
1" Corporation tap.....	\$	12.06
1" Curb Stop.....	\$	32.10
1 Caldwell Stop box, complete....	\$	21.00
Carting.....	\$	10.00
8-100 Mu. tapping mach. use.....	\$	14.00
2 1" meter cplgs. @ 4.00 ea.....	\$	8.00
Turn on charge.....	\$	15.00
	\$	216.04

Contractor dug, backfilled &
will maintain trenchy.