

Tel. 994-7961

Gordon DesRoches 1266 Acushnet Ave.

Sept. 23, 1985

NB 02746 93

✓ #30330 E.S. #1266 Acushnet Ave. N x Holly St.

Please install 3/4" copper serv. to supply dry cleaning establishment From Acushnet Ave. Replaces 3/4" serv. #22314 to be disctd. Meter inside cellar wall.

Measures of 3/4" Curb Stop:

N x N line Holly St.	31.8 ft.
W x E line Acushnet A ve.	9.5 ft.
N x S line Bldg.	1.7 ft.
W x W line Bldg.	9.5 ft.

Main is 38.5 ft. W x E line.

Work done Oct. 17, 1985

RETURNED 11/15/85 APACHE

41.5 ft. - 3/4" Copper tubing by City
(38.5' out: 3' ins.) to be returned

Labor.....	\$ 167.92
3/4" corporation	\$ 7.98
3/4" Curb Stop.....	\$ 15.47
1 Caldwell Stop box, complete.....	\$ 21.00
Carting.....	\$ 10.00
B-100 Mu. tapping mach. use.....	\$ 12.00
2 3/4" meter cplgs. @ 3.00 ea.....	\$ 6.00
Loader use: 3 hrs. @ 9.00 hr.....	\$ 27.00
Compressor use: 2 hrs. @ 8.00 hr....	\$ 16.00
St. cut: 16' x 3' Warr. @ 14.50 SY ..	\$ 77.29
Side. cut: 10' x 4' Cement @16.00 SY	\$ 71.04
Turn on charge.....	\$ 15.00
	\$ 446.70

Cpls given 10/30/85 Santa